GG1985748 Report

Simple School in Tzanchaj, Guatemala

REPORT TYPE	REPORT STATUS
Final	Accepted

Committee Members

Primary Contacts

Name	Club	District	Sponsor	Role
William Rawlings	Asheville	7670	Club	International
Duncan Aitken	Lake Atitlan	4250	Club	Host

Host committee members

Name	Club	District	Role	Date Added
John Van Lente	Lake Atitlan	4250	Secondary Contact	
Mark Mains	Lake Atitlan	4250	Secondary Contact	
Armand Boissy	Lake Atitlan	4250	Secondary Contact	28/06/2021

International committee members

Name	Club	District	Role	Date Added
Sharon LeDuc	Asheville	7670	Secondary Contact International	
William Chandler	Asheville	7670	Secondary Contact International	
Nancy Brooks	Asheville	7670	Secondary Contact International	06/06/2021

PROJECT OBJECTIVES

The Rotary Foundation approved global grant funding to be used for the following project objectives:

This global grant will be a partnership between Rotary Club of Asheville, NC in District 7670, the Rotary E-Club of Lake Atitlán in Panajachel, Guatemala, and PEG Partners Inc., a non-profit based in Black Mountain, NC and founded by Rotary Peace Fellow David LaMotte. The project will provide a three-classroom school serving around 60 children, age 3 through 1st grade, 4 teachers and a director. The school serves the Mayan village of Tzanchaj, near Santiago, Atitlán. It was originally founded by a local Mayan man to serve children who would otherwise not be able to obtain an education. Last year, due to a land lease coming to an end, the children lost the physical school. PEG Partners helped them raise the money to purchase two adjacent pieces of land intended to be the site of a new school. The land is now owned by the school.

This three-classroom school will be built to meet the Guatemalan Ministry of Education's standards. Clean gender-separated bathrooms, hand-washing stations, and hygiene education will be provided. Existing buildings on the land will be fitted to provide a library, an administrative office and a kitchen. Water and electricity is provided by local municipalities, and a water filtration system will provide clean drinking water for the students and faculty. PEG Partners, Inc and the Rotary E-Club of Lake Atitlán will take responsibility for all required teacher training.

This school will make a concerted effort to preserve the local Mayan culture in Tzanchaj, and teach the students in both the local language, Tz'utujil, and Spanish. It is also free for children that could not otherwise afford the costs associated with public schools, such as books and uniforms. The aspiration of the teachers and community is for the school to eventually grow to encompass higher grade levels.

The most obvious benefactors will be children attending this school, increasing their potential for a brighter future. However, we believe this school and its students have the potential to make a positive impact on the entire community of Tzanchaj.

The school has been serving the community for fourteen years and has proven its value to the village, meeting the need for free, bilingual education. Team members from Rotary Clubs in District 7670, the E-Club of Lake Atitlán-Panajachel, and PEG Partners conducted a formal needs assessment which we've uploaded as a supporting document under the Budget tab.

Have any of these objectives changed?

No

Have you made progress toward your project objectives?

Yes

Describe the progress you've made so far.

Construction of our three-classroom simple school is complete, and over 70 children are now in attendance. The final 30% of the project went smoothly and on schedule, with an inauguration to commemorate the completion occurring in November of 2021. Community members, school administration, parents, students and Rotary members joined the inauguration to celebrate the new facilities and the beginning of a new era for the school and community. Teacher training and monitoring of progress has been completed and the school is fully functioning and self sufficient.

PROJECT IMPLEMENTATION

Your grant application included plans for the following activities. Please report on each of your project activities below. If there were any additional activities during the project, please report each of them by clicking the Add an Activity button at the end of this section.

1. Travel to Tzanchaj to visit property purchased, conduct Needs Assessment and present to Rotary E-Club of Lake Atitlan

Duration
December 2018

Status	Start Date	Completion Date
Completed	12/12/2018	15/12/2018

2. Travel to Tzanchaj to complete Needs Assessment, secure partnership with RECLA club, and meet with potential contractors

Duration
February 2019

Status	Start Date	Completion Date
Completed	10/02/2019	15/02/2019

3. Plans devised for teacher and maintenance training programs with collaboration between RECLA club and PEG Partners

Duration
March 2019 – August 2019

Status	Start Date	Completion Date
Completed	01/03/2019	20/05/2020

4. Engage with architect in Panajachel, Armando Bos, begin process of design

Duration
February 2019

Status	Start Date	Completion Date
Completed	10/02/2019	15/02/2019

5. Plan submittal and approval process with Guatemalan Ministry of Education

Duration
May 2019- July 2019

Status	Start Date	Completion Date
Completed	31/05/2019	01/06/2020

6. Plans approved by Ministry of Education and bidding process begins

Duration
July 2019

Status	Start Date	Completion Date
Completed	10/06/2019	10/06/2019

7. Contractor estimates reviewed, amended and resubmitted for approval

Duration
August 2019

Status	Start Date	Completion Date
Completed	05/08/2019	31/10/2019

8. Servicios Mendoza estimate approved

Duration
October 2019

Status	Start Date	Completion Date
Completed	15/10/2019	15/10/2019

9. Finalize club fundraising to meet estimate and necessary contingency

Duration
October 2019

Status	Start Date	Completion Date
Completed	10/11/2018	15/01/2021

10. Submit grant application to RI for approval

Duration
November 2019

Status	Start Date	Completion Date
Completed	19/11/2019	19/11/2019

11. Building process - Phases and estimated time frames coordinate and overlap

Duration
January 2020 – June 2020

Status	Start Date	Completion Date
Completed	23/03/2022	25/11/2022

12. Corte de arboles y demolicion de casas existentes - Tree removal and demolition of existing structures

Duration
2 weeks

Status	Start Date	Completion Date
Completed	22/03/2021	12/04/2021

13. Instalación de pozo de absorcion - Septic system installation

Duration
10 days

Status	Start Date	Completion Date
Completed	01/07/2021	10/07/2021

14. Obra gris, cimientos y losa – Block walls, foundation and slab

Duration
2 months

Status	Start Date	Completion Date
Completed	12/04/2021	14/06/2021

15. Puertas y ventanas – doors and windows

Duration
3 weeks

Status	Start Date	Completion Date
Completed	12/10/2021	28/10/2022

16. Baños, hidráulico y drenajes – Bathrooms, water systems, and plumbing

Duration
5 weeks

Status	Start Date	Completion Date
Completed	12/07/2021	20/08/2021

17. Instalaciones eléctricas - Electrical installation

Duration
4 weeks

Status	Start Date	Completion Date
Completed	07/07/2021	03/08/2021

18. Instalación de techo – Roof installation

Duration

3 weeks

Status	Start Date	Completion Date
Completed	03/06/2021	12/06/2021

19. Pintura – Painting

Duration
2 weeks

Status	Start Date	Completion Date
Completed	05/11/2021	24/11/2021

20. Construcción de patio de recreo - Playground construction

Duration
10 days

Status	Start Date	Completion Date
Completed	09/11/2021	17/11/2021

21. Ajardinar - Landscaping

Duration
2 weeks

Status	Start Date	Completion Date
Completed	25/10/2021	05/11/2021

22. Formación de profesores y el personal - Training

Duration
For the duration of project
and ongoing

Status	Start Date	Completion Date
Completed	01/01/2022	06/03/2022

Supporting Documents

- 0410ba54-ce7e-49a5-9166-62befaf680fe.JPG
- 0b99eb87-6669-4d65-8a4b-74dd7b49c8dd.JPG
- 12bbf660-4f56-4e4c-9370-da216e110b48.JPG
- 1f994edf-47b2-46f5-8d90-f5bc78dfb621.JPG
- 248d79e7-df2c-4b1e-ac05-c3e4c091b923.JPG
- 2984095e-2070-483e-a1bc-5a6d6b2ac4a8.JPG
- 2fb3249a-f49f-448c-9658-c64d51315b21.JPG
- 32985925-840e-407b-8816-4226a2c36842.JPG
- 3470901a-4fab-415d-8a9d-2f6cc27245b4.JPG
- 3a895f84-f6b0-4e1f-a2bb-c142f6eca622.JPG
- 4316cb41-5fb4-4e09-a86d-f0fe666f8c59.JPG

- 444af6eb-b7b1-4252-9b7f-4ebd21639a43.JPG
- 454e264e-dcc3-47f0-81dd-5c77849bd7a8.JPG
- 464e727e-f7c7-4fab-8c63-c4cf09f5ab8f.JPG
- 47d5abd9-627c-4bbd-80fb-bca59c53692e.JPG
- 4ada2354-cc0f-4454-bb09-aecf33fe7fc8.JPG
- 4cf44193-3e27-48da-86f9-e4e1578e20ba.JPG
- 51ea5010-b1b9-4d68-9f70-f5bbc752c944.JPG
- 5d93f9d5-d8c8-47c1-b5ae-e8ee008dba29.JPG
- 5dc58597-0448-4a8e-b6aa-f10eb211a76a.JPG
- 6a6fec31-3954-4aba-81c4-8bd19d3b50a1.JPG
- 7017b0b1-a0c4-4b05-8a4c-63b8e434448a.JPG
- 70c9b28b-def6-4965-84ec-b446e9df2a58.JPG
- 710716f8-16f0-4aab-8c4a-1b4197a62825.JPG
- 717b8714-acc8-43bb-a110-c41bf004a76f.JPG
- 8106d801-3ef2-4af2-b592-4f36d1db9a40.JPG
- 8585ad54-ad35-4163-9987-dbbdecb3b4dc.JPG
- 85a5e3f6-12a0-441a-bbc6-07addae37426.JPG
- 8c80aa58-399f-40c5-bc0a-20676777e7d8.JPG
- 94bc6f91-c8d2-4183-a5e2-02b3b2766379.JPG
- 95152bc7-e611-41ce-97ff-06cf9e993a89.JPG
- 9f3eb1d3-20d2-4eae-8c39-8fbadb09beb1.JPG
- Escuela_Comunitaria_David_Lamotte_diciembre_2021__A730437.jpg
- Escuela_Comunitaria_David_Lamotte_diciembre_2021__A730440.jpg
- Escuela_Comunitaria_David_Lamotte_diciembre_2021__A730443.jpg
- Escuela_Comunitaria_David_Lamotte_diciembre_2021__A730449.jpg
- Escuela_Comunitaria_David_Lamotte_diciembre_2021__A730451.jpg
- Escuela_Comunitaria_David_Lamotte_diciembre_2021__A730473.jpg
- Escuela_Comunitaria_David_Lamotte_diciembre_2021__A730484.jpg
- Escuela_Comunitaria_David_Lamotte_diciembre_2021__A730491.jpg
- Escuela_Comunitaria_David_Lamotte_diciembre_2021__A730502.jpg
- Escuela_Comunitaria_David_Lamotte_diciembre_2021__A730510.jpg
- Escuela_Comunitaria_David_Lamotte_diciembre_2021__A730523.jpg
- Escuela_Comunitaria_David_Lamotte_diciembre_2021__A730524.jpg
- Escuela_Comunitaria_David_Lamotte_diciembre_2021__A730528.jpg
- Escuela_Comunitaria_David_Lamotte_diciembre_2021__A730538.jpg
- Escuela_Comunitaria_David_Lamotte_diciembre_2021__A730543.jpg
- Escuela_Comunitaria_David_Lamotte_diciembre_2021__A730544.jpg
- Escuela_Comunitaria_David_Lamotte_diciembre_2021__A730553.jpg
- Escuela_Comunitaria_David_Lamotte_diciembre_2021__A730562.jpg
- Escuela_Comunitaria_David_Lamotte_diciembre_2021__A730568.jpg
- Escuela_Comunitaria_David_Lamotte_diciembre_2021__A730573.jpg
- Escuela_Comunitaria_David_Lamotte_diciembre_2021__A730604.jpg
- Escuela_Comunitaria_David_Lamotte_diciembre_2021__A730616.jpg
- Escuela_Comunitaria_David_Lamotte_diciembre_2021__A730648.jpg
- Escuela_Comunitaria_David_Lamotte_diciembre_2021__A730659.jpg
- Escuela_Comunitaria_David_Lamotte_diciembre_2021__A730701.jpg
- PXL_20220111_145744628.mp4
- PXL_20220111_151852688_-_Copy.jpg
- PXL_20220111_151856742_MP_-_Copy.jpg
- PXL_20220111_151901736.jpg
- PXL_20220111_175156380.jpg
- PXL_20220113_152745054_MP.jpg
- PXL_20220113_152757921.jpg
- PXL_20220113_152803637.jpg
- PXL_20220113_155538688_MP.jpg
- PXL_20220113_155547290_MP.jpg
- PXL_20220113_165243838_MP.jpg
- PXL_20220113_165247966.jpg

- PXL_20220113_165300775.jpg
- a411f159-3f7f-4e05-922a-e7abe197a614.JPG
- a7053da0-58e0-4927-ba34-7917fcbf38cc.JPG
- ac2c5786-408c-4115-994c-84075771a38f.JPG
- ad8f10e4-23b1-45c3-b4b9-f63ae761b09d.JPG
- b924128c-76d8-4e6f-b64c-383651b90032.JPG
- cd5f2a63-ec9c-4b4d-b0bb-5c208a3b7057.JPG
- cf2f3b2e-69b4-4d15-bb3f-17ab2b2b5a6a.JPG
- d6c957a9-b760-4981-ae05-86ed088ca929.JPG
- d83fbde4-22f7-4de6-b46f-ae720d9ab596.JPG
- ddf56035-9d25-4db8-b32c-87cf9300a9b6.JPG
- de7974c2-a7b6-48f0-840c-2683dc780833.JPG
- e226e463-9c61-4a4a-8e7e-e04bcdfeaf29.JPG
- e3ad29be-7cc0-4846-b23c-7dddb3d93633.JPG
- e3e19644-6ec7-4a1b-9910-c04809f4ef94.JPG
- e6493f0a-7c32-4879-abf4-30eded6d4a6c.JPG
- f38f1d5a-9067-4e7e-8255-363e45d64fa9.JPG
- fc45ff71-c8de-4619-b78a-8f39c512bfa5.JPG

How many people have directly benefited from the project?
75

BASIC EDUCATION AND LITERACY
Impact measures

1. Number of benefiting school-age children

Collection method	Frequency	Beneficiaries
Public records	Every month	50-99

RESULTS TO DATE

Collection Method	Frequency	Beneficiaries
Direct observation	Every month	75

2. Number of new school-age students

Collection method	Frequency	Beneficiaries
Direct observation	Every year	1-19

RESULTS TO DATE

Collection Method	Frequency	Beneficiaries
Direct observation	Every year	15

3. Number of teachers receiving training in bi-lingual and early childhood education, as well as hygiene education

Collection method	Frequency	Beneficiaries
Focus groups/interviews	Every six months	1-19

RESULTS TO DATE

Collection Method	Frequency	Beneficiaries
Focus groups/interviews	Every six months	5

Monitoring and evaluation
Here is the person or organization that was selected to monitor and evaluate impact measures.

Person or organization
Mark Mains is no longer a member of the Rotary E-Club of Lake Atitlan. However he is still engaged in the teacher training and plans to keep an ongoing relationship with the school. Duncan Aitken is still the primary contact for the RECLA club and is playing a vital role in monitoring construction activity and progress.

Qualifications

Duncan has a background in construction, and has been working on this project from the beginning. He is well-qualified to continue in the lead contact role.

Has this person or organization changed?

No

Participants

SPONSOR PARTICIPATION

What roles and responsibilities did host sponsor members have?

The Rotary E-Club of Lake Atitlán members have played a vital role throughout. Duncan Aitken and Mark Mains participated in the needs assessment, and contributed to writing, obtaining estimates, school design, etc. throughout the application process. Most importantly Duncan Aitken has visited the site regularly to report on progress and oversee the construction process. RECLA members are also collecting and analyzing invoices, and disbursing funds to pay invoices for materials and labor. Ceilidh Moulden, an accountant in Panajachel, is inputting the financials and compiling progress spreadsheets for Nancy Brooks, auditor for District 7670 and the international partner club, Rotary Club of Asheville. Mark Mains, past member of the Rotary E-Club of Lake Atitlán, helped devise training programs during the application phase, and will be actively involved in administering the teacher training. Armand Boissy is assisting Duncan Aitken in overseeing the construction process as a RECLA member with extensive construction experience in the communities surrounding Lake Atitlán. Duncan Aitken has also served as the liaison between the Rotary Club of Asheville, RI and the David LaMotte school.

What roles and responsibilities did international sponsor members have?

The Rotary Club of Asheville and District 7670 committee members have been actively engaged in all aspects of the project. Members played a role in conducting the needs assessment, helped write, collect and organize information during the application process, assisted in the bid selection process, and have met and collaborated closely with the Rotary E-Club of Lake Atitlan during the construction process. Jim Efland has provided construction and engineering related guidance, and Nancy Brooks has been auditing the grant financially for both District 7670 and the Rotary Club of Asheville. Bill Rawlings assisted with writing the application, participated in the needs assessment, collaborated when needed during the construction process, and acted as the primary liaison with RI. Sharon LeDuc is assisting with the writing of the progress report, and is playing a key role in keeping the Rotary Club of Asheville updated on progress and engaged with the project.

PARTNERS *(OPTIONAL)*

Add any Rotary clubs or districts that were involved in this project, other than the host and international sponsors or financial contributors.

No.	Type	Club name or district number

COOPERATING ORGANIZATIONS

1. PEG Partners, Inc.

215 Cragmont Road
Black Mountain NC
28711
United States

www.pegpartners.org

Describe how cooperating organizations participated in the project.

The director of PEG Partners, Sarah Robinson Bryan, has continued to serve a supporting role in the relationship with the school and the Rotary clubs.

Project Expenditures

Grant amount:
117,839 USD

Expense log

Date	Description	Category	Amount (GTQ)
25/05/2021	Accounting - Guatemala ReCLA	Project management	500
26/03/2021	Construction Labor - Clearing Ground (PO #3/Receipt #00056)	Operations	6179.1
29/03/2021	Construction Labor - Bi-weekly Wages (PO #4/Receipt #00059)	Operations	6354.6
17/04/2021	Construction Labor - Security (PO #10/Receipt #00063)	Operations	1785
17/04/2021	Construction Labor - Bi-weekly Wages (PO #10/Receipt #00062)	Operations	21788.9
01/05/2021	Construction Labor - Bi-weekly Wages (PO #21/Receipt #00065)	Operations	23157.4
01/05/2021	Construction Labor - Security (PO #19/Receipt #00068)	Operations	327
15/05/2021	Construction Labor - Bi-weekly Wages (PO #25/Receipt #00067)	Operations	28131.6
15/05/2021	Construction Labor - Security (PO #28/Receipt #00068)	Operations	327
24/05/2021	Construction Labor - Security (PO #33/Receipt #00069)	Operations	1785
26/03/2021	Construction Materials - Steel (PO #1/Receipt	Supplies	33175

	#001534)		
26/03/2021	Construction Materials - Nails, Roofing (PO #2/Receipt #001532)	Supplies	6672
25/03/2021	Construction Materials - Measuring Tools (PO #5/Receipt #000202)	Supplies	787.5
10/04/2021	Construction Materials - Sand (PO #6/Receipt #000203)	Supplies	1380
10/04/2021	Construction Materials - Rock (PO #6/Receipt #000204)	Supplies	1410
14/04/2021	Construction Materials - Rock (PO# 7/Receipt #000205)	Supplies	1890
14/04/2021	Construction Materials - Sand (PO #7/Receipt #000206)	Supplies	920
17/04/2021	Construction Materials - Blocks, Cement (PO #8/Receipt #001549)	Supplies	11843
14/04/2021	Construction Materials - Blocks (PO #9/Receipt #000344)	Supplies	7290
25/03/2021	Construction Materials - Measuring Tools (PO #11/Receipt #000201)	Supplies	1413.5
09/04/2021	Construction Materials - Measuring Tools (PO #11/Receipt #000216)	Supplies	1872
17/04/2021	Construction Materials - Blocks (PO #12/Receipt #001549)	Supplies	8190
19/04/2021	Construction Materials - Rock (PO #13/Receipt #000207)	Supplies	1410
04/05/2021	Construction Materials -	Supplies	20070

	Cement, Block (PO #14/Receipt #001558)		
27/04/2021	Construction Materials - Sand (PO #15/Receipt #000210)	Supplies	1725
05/05/2021	Construction Materials - Tape, Lights (PO #16/Receipt #009303)	Supplies	626
04/05/2021	Construction Materials - Wood (PO #17/Receipt #000594)	Supplies	1080
04/05/2021	Construction Materials - Wood, Freight, Measuring Tools (PO #17/Receipt #000234)	Supplies	3516
21/05/2021	Construction Materials - Quintal of Wire (PO #20/Receipt #001576)	Supplies	550
11/05/2021	Construction Materials - Steel (PO #24/Receipt #001563)	Supplies	21710
14/05/2021	Construction Materials - Sand (PO #22/Receipt #000211)	Supplies	2875
14/05/2021	Construction Materials - Rock (PO #22/Receipt #000212)	Supplies	5875
17/05/2021	Construction Materials - Block (PO #23/Receipt #000349)	Supplies	5400
08/05/2021	Construction Materials - Wood (PO #26/Receipt #000235)	Supplies	1260
20/05/2021	Construction Materials - Steel (PO #27/Receipt #001572)	Supplies	4345
17/05/2021	Construction Materials - Block (PO #29/Receipt #000350)	Supplies	3160

24/05/2021	Construction Materials - Steel (PO #30/Receipt #001582)	Supplies	12910
19/05/2021	Construction Materials - Wood (PO #31/Receipt #000213)	Supplies	270
25/05/2021	Construction Materials - Nails, Electric (PO #32/Receipt #009395)	Supplies	3992.5
28/05/2021	Construction Materials - Cement (PO #34/Receipt #001588)	Supplies	3650
27/05/2021	Construction Materials - Steel (PO #36/Receipt #001587)	Supplies	3145
27/05/2021	Construction Materials - Steel, Tie Wire (PO #37/Receipt #001587)	Supplies	8610
27/05/2021	Construction Materials - Steel (PO #38/Receipt #001587)	Supplies	26760
27/05/2021	Construction Materials - Steel, Nails (PO #39/Receipt #001587)	Supplies	3370
29/04/2021	Architect Support/Reporting (PO #18/Receipt #90037392)	Monitoring/evaluation	5000
01/06/2021	Construction Labor - Bi-weekly Wages (PO #35/Receipt #00071)	Operations	33458.65
03/06/2021	Construction Labor - Security (PO #43/Receipt #00073)	Operations	327
09/06/2021	Construction Labor - Bi-weekly Wages (PO #47/Receipt #00074)	Operations	43776.55
07/06/2021	Construction Materials - Cement, Nails (PO	Supplies	955

	#40/Receipt #001603)		
07/06/2021	Construction Materials - Clod, Clay (PO #41/Receipt #001603)	Supplies	300
07/06/2021	Construction Materials - Cement for Roof (PO #43/Receipt #001604)	Supplies	22940
07/06/2021	Construction Materials - Rock (PO #45/Receipt #000215)	Supplies	4700
07/06/2021	Construction Materials - Sand (PO#45/Receipt #000217)	Supplies	2300
21/06/2021	Construction Materials - Electrical (PO #48/Receipt #009484)	Supplies	765
17/06/2021	Construction Materials - Tire Wire, Nails (PO #49/Receipt #001611)	Supplies	570
14/06/2021	Construction Materials - Calcium Hydrate (PO #52/Receipt #005822)	Supplies	1100
18/06/2021	Construction Materials - Electrical (PO #57/Receipt #480790100)	Supplies	2730.85
22/06/2021	Construction Materials - Calcium Hydrate (PO #58/Receipt #005884)	Supplies	2200
18/06/2021	Construction Materials - Toilets, Sinks, Flooring (PO #59/Receipt #3043838685)	Supplies	30696.96
18/06/2021	Construction Materials - Electrical (PO #60/Receipt #2082818952)	Supplies	576.01
25/06/2021	Accounting for RCs of Asheville and Lake	Project management	2278.25

	Atitlan (Receipt #157746)		
25/06/2021	Contingency - Accounting for RCs of Asheville & Lake Atitlan (Receipt #157746)	Operations	6242.34
19/03/2021	Contingency - Wire Tfr Fees (#31113)	Operations	76.92
07/05/2021	Contingency - Wire Tfr Fees (#38307)	Operations	77.14
10/06/2021	Contingency - Wire Tfr Fees (#43503)	Operations	77.24
01/12/2021	Contingency - Wire Tfr Fees (#69684)	Operations	348.03
22/12/2021	Contingency - Wire Tfr Fees (#73538)	Operations	270.2
28/01/2022	Contingency - Wire Tfr Fees (#78975)	Operations	345.74
16/11/2021	ReCLA Administration - Travel Exp (PO #98)	Project management	150
16/12/2021	Melchor Proj Mgt - Meals (PO #103A/Receipt #12)	Project management	2500
02/12/2021	Melchor Proj Mgt - Transport (PO #103B/Receipt #367)	Project management	2000
17/12/2021	Melchor Proj Mgt - Transport (PO #103C/Receipt #59)	Project management	2750
02/12/2021	Melchor Proj Mgt - Transport (PO #103D/Receipt #266)	Project management	1800
27/12/2021	Sarah Robinson Oversight	Project management	13519.78
19/01/2022	ReCLA Administration & Travel Exp (PO #122)	Project management	7179.89

28/06/2021	Construction Labor - Security (PO #51/Receipt #78)	Operations	1785
28/06/2021	Construction Labor - Security (PO #53/Receipt #77)	Operations	327
01/07/2021	Construction Labor - B-weekly Wages (PO #61/Receipt #81)	Operations	23276.4
28/06/2021	Construction Labor - Wages for Absorption Well (PO #62/Receipt #79)	Operations	5133
28/06/2021	Construction Labor - Stuccoing Work (PO #64/Receipt #80)	Operations	9375
07/07/2021	Construction Labor - Security (PO #69/Receipt #85)	Operations	429
01/07/2021	Construction Labor - Bi-weekly Wages (PO #70/Receipt #81)	Operations	23276.4
23/07/2021	Construction Labor - Bi-weekly Wages (PO #71/Receipt #87	Operations	19706.4
23/07/2021	Construction Labor - Security (PO #72/Receipt #88)	Operations	1785
14/10/2021	Construction Labor - Security (PO #80/Receipt #94)	Operations	1820.7
14/10/2021	Construction Labor - Security (PO #81/Receipt #95)	Operations	12456
19/10/2021	Construction Labor - Pmt to Contractor (PO #82/Receipt #96)	Operations	17850
25/10/2021	Construction Labor - Security (PO	Operations	3096

	#85/Receipt #98)		
05/11/2021	Construction Labor - Bi-weekly Wages (PO #89/Receipt #102)	Operations	21991.2
22/12/2021	Construction Labor - Wages (PO #95/Receipt #115)	Operations	5140
22/12/2021	Construction Labor - Painting (PO #100/Receipt #115)	Operations	8417.5
22/12/2021	Construction Labor - Electric (PO #101/Receipt #115)	Operations	3000
19/11/2021	Construction Labor - Wages (PO #102/Receipt #105)	Operations	18421.2
22/12/2021	Construction Labor - Security (PO# 105/Receipt #115)	Operations	432
14/10/2021	Construction Labor - Security (PO# 109/Receipt #94)	Operations	1820
03/12/2021	Construction Labor - Painting (PO #110/Receipt #110)	Operations	1500
03/12/2021	Construction Labor - Bi-weekly Wages (PO #118/Receipt #108)	Operations	23704.8
08/03/2022	Training (PO #121/Receipt #46B1EC44)	Training	20298.6
27/06/2021	Construction Materials - Steel (PO #46/Receipt #1612)	Supplies	750
09/08/2021	Construction Materials - Roofing Wood (PO #50/Receipt #231)	Supplies	1466
22/06/2021	Construction Materials -	Supplies	118

	Plastic, Nylon & Nails (PO #54/Receipt #3625)		
17/06/2021	Construction Materials - Rock, Cement, Steel (PO #55/Receipt #361)	Supplies	6515
18/06/2021	Construction Materials - Cement (PO #56/Receipt #362)	Supplies	3650
01/07/2021	Construction Materials - 50% Windows, Doors, Railing (PO #63/Receipt #82)	Supplies	28350
08/08/2021	Construction Materials - Roofing (PO #65/Receipt #230)	Supplies	4499
07/07/2021	Construction Materials - Stuccoing for Bathroom (PO #66/Receipt #83)	Supplies	1900
05/07/2021	Construction Materials - Cement (PO #67/Receipt #3648)	Supplies	1850
30/10/2021	Construction Materials - Calcium Hydrate (PO #68/Receipt #3802)	Supplies	975
26/07/2021	Construction Materials - Welding (PO #73/Receipt #9616)	Supplies	1500
23/07/2021	Construction Materials - White Sand (PO #74/Receipt #226)	Supplies	3150
14/10/2021	Construction Materials - Gravel, Rock, Sand (PO #75/Receipt #237)	Supplies	3429
19/10/2021	Construction Materials - Plumbing (PO #76/Receipt #9860)	Supplies	556.5
14/10/2021	Construction Materials - Plumbing (PO	Supplies	2012

	#77/Receipt #166)		
14/10/2021	Construction Materials - Sand (PO #78/Receipt #238)	Supplies	1150
14/10/2021	Construction Materials - Nylon (PO #79/Receipt #165)	Supplies	999
19/10/2021	Construction Materials - Rental of Wood Planks (PO #83/Receipt #240)	Supplies	3554
25/10/2021	Construction Materials - 50% Windows, Doors, Railing (PO #84/Receipt #99)	Supplies	28350
07/11/2021	Construction Materials - Finishing Sand (PO #86/Receipt #241)	Supplies	4571
30/10/2021	Construction Materials - Cement, Calcium Hydrate (PO #87/Receipt #3803)	Supplies	8120
27/10/2021	Construction Materials - Electrical (PO #88A/Receipt #6541)	Supplies	112
05/11/2021	Construction Materials - Electrical (PO #88B/Receipt #9922)	Supplies	1308.5
05/11/2021	Construction Materials - Electrical (PO #88C/Receipt #3814)	Supplies	1503
06/11/2021	Construction Materials - Patio Block (PO #90/Receipt #25)	Supplies	12350
08/11/2021	Construction Materials - Plumbing (PO #91/Receipt #3820)	Supplies	1339
08/11/2021	Construction Materials - Glue (PO #92/Receipt #3821)	Supplies	240

05/11/2021	Construction Materials - Paint (PO #93/Receipt #5127)	Supplies	10065
13/11/2021	Construction Materials - Cement (PO #94A/Receipt #242)	Supplies	3048
08/11/2021	Construction Materials - Cement (PO #94B/Receipt #3822)	Supplies	1975
08/11/2021	Construction Materials - New Toilet (PO #96/Receipt #3508748631	Supplies	1494
18/11/2021	Construction Materials - Cement, Paint, Block (PO #99/Receipt #212)	Supplies	1330
12/11/2021	Construction Materials - Plumbing (PO #104/Receipt #237)	Supplies	381
08/11/2021	Construction Materials - New Toilet Transport (PO #106/Receipt #A5878557)	Supplies	672
04/12/2021	Construction Materials - Water Tank (PO #107/Receipt #3762)	Supplies	2400
03/12/2021	Construction Materials - Paint (PO #108A/Receipt #5184)	Supplies	1073
03/12/2021	Construction Materials - Plumbing (PO #108B/Receipt #3938)	Supplies	145
04/12/2021	Construction Materials - Plumbing (PO #111/Receipt #235)	Supplies	57
04/12/2021	Construction Materials - Plumbing (PO #112/Receipt #234)	Supplies	318

04/12/2021	Construction Materials - Plumbing (PO #113/Receipt #236)	Supplies	22
04/12/2021	Construction Materials - Paint (PO #114/Receipt #5192)	Supplies	825
03/12/2021	Construction Materials - Paint, Brushes, Rollers (PO #115/Receipt #109)	Supplies	1497
04/12/2021	Construction Materials - Paint (PO #116/Receipt #5191)	Supplies	2200
03/12/2021	Construction Materials - Electrical (PO #119/Receipt #10029)	Supplies	2399
03/12/2021	Construction Materials - Paint (PO #120/Receipt #3939)	Supplies	524.39
03/12/2021	Cypress Rotary Sign (PO #117/Receipt #53)	Signage	1050
20/11/2021	Architect Support/Reporting - 3rd Party Report (PO #97/Receipt #380)	Monitoring/evaluation	500
13/10/2021	Contingency - Wire Tfr Fees (#461739)	Operations	77.41
15/03/2022	Contingency - Accounting & Bookkeeping (Wire Tfr #181632)	Operations	15404.17
29/03/2022	Contingency - Insurance of Building Post-Construction	Operations	1720.27

Expense summary

Category	Budget (GTQ)	Expenses (GTQ)	Variances (GTQ)
Monitoring/evaluation	7706.00	5500.00	2206.00
Operations	372394.00	396779.86	(24385.86)
Project management	33984.00	32677.92	1306.08
Signage	771.00	1050.00	(279.00)
Supplies	488034.00	437728.71	50305.29
Training	5202.00	20298.60	(15096.60)
Totals:	**908091.00**	**894035.09**	**14055.91**

Did your project have any unexpected or unusually large variances?
No

Will you return unused funds to the Foundation?
No

Financial Details

PROJECT BANK STATEMENTS

Upload bank statements from the project bank account to show all project-related transactions, including deposits and withdrawals. In addition to the bank statements, you can also upload a financial ledger. For scholarships, please attach receipts for any expenses over $75.

Supporting Documents

- Access_to_Invoices_and_Receipts_-_Apr_4__2022.docx
- Expense_Log_-_Apr_4__2022.xlsx
- Guatemala_Simple_School_Budget_vs_Act_-_Apr_4__2022.xlsx
- RC_of_Asheville_-_Aug_2021.pdf
- RC_of_Asheville_-_Dec_2021.pdf
- RC_of_Asheville_-_Feb_2022.pdf
- RC_of_Asheville_-_Jan_2022.pdf
- RC_of_Asheville_-_Jul_2021.pdf
- RC_of_Asheville_-_Jun_2021.pdf
- RC_of_Asheville_-_Mar_2022.pdf
- RC_of_Asheville_-_Nov_2021.pdf
- RC_of_Asheville_-_Oct_2021.pdf
- RC_of_Asheville_-_Sep_2021.pdf
- RC_of_Asheville_SS_-_May_2021.pdf

FINANCIAL MANAGEMENT

Who is in charge of the project's financial management?

Duncan Aitken, Ceilidh Moulden, and Nancy Brooks

Please describe the project's financial management, including record keeping, inventory, payment authorizations, and conversion of funds.

Representatives of both the RC of Asheville and the RC of Lake Atitlan-Panajachel [RECLA] (as well as PEG Partners Inc) are involved in the financial management of the project. Ceilidh Moulden, a Canadian accountant fluent in both English and Spanish, who lives in Guatemala was identified and hired to assist Duncan Aitken of RECLA with keeping financial records per the project budget. An Excel workbook was developed by Nancy Brooks, a past treasurer and president of the RC of Asheville, and Ms. Moulden to track expenses in both GTQ and USD (see uploaded document under Financial Details). This document is updated and available for view, along with supporting purchase orders and receipts, in real time in Google Documents. Materials are purchased and inventory is maintained by PEG Partners. Labor is invoiced and paid by the contractor. Receipts are approved by Duncan Aitken of RECLA. Zoom meetings of representatives of all three parties are held every 2-3 weeks to discuss progress.

The final 30 percent of the funds ($35,352.00) were received from RI in October 2021. Distributions were made to RECLA based on review of expenditure reports and construction progress by Bill Rawlings, Jim Efland, and Nancy Brooks of the RC of Asheville.

Were there any challenges in managing the project funds?

No

PROJECT INCOME

Did your project generate any income through sales, interest, or other sources?
No

Supporting Documents

- 0b99eb87-6669-4d65-8a4b-74dd7b49c8dd.JPG
- 0cc876ed-5510-4bea-8c20-ffe346f9ab79.JPG
- 1-Conceptos-matemaĕtico.docx
- 1f994edf-47b2-46f5-8d90-f5bc78dfb621.JPG
- 20f26ff8-5e1d-42de-8294-3069b1e71064.JPG
- 248d79e7-df2c-4b1e-ac05-c3e4c091b923.JPG
- 2984095e-2070-483e-a1bc-5a6d6b2ac4a8.JPG
- 2afd6dd7-efb6-445a-a3b4-c61effa4778d.JPG
- 32985925-840e-407b-8816-4226a2c36842.JPG
- 3470901a-4fab-415d-8a9d-2f6cc27245b4.JPG
- 4316cb41-5fb4-4e09-a86d-f0fe666f8c59.JPG
- 444af6eb-b7b1-4252-9b7f-4ebd21639a43.JPG
- 4f84317e-357b-4499-a89d-eeb9d3886765.JPG
- 502c6581-962a-4b48-ad4f-3b14ec748df5.JPG
- 51a1ab5f-81a2-4bf6-9171-3e368d1682c7.JPG
- 5dc58597-0448-4a8e-b6aa-f10eb211a76a.JPG
- 70c9b28b-def6-4965-84ec-b446e9df2a58.JPG
- 710716f8-16f0-4aab-8c4a-1b4197a62825.JPG
- 717b8714-acc8-43bb-a110-c41bf004a76f.JPG
- 71d92a43-4fe3-49fd-ad96-d3d8bd4c22a3.JPG
- 768cb324-7240-4c24-be83-b8ab911d207a.JPG
- 7d6e6006-ff13-49e1-b9f2-353d88dbe345.JPG
- 833b7756-4f72-4600-917f-af976651bb05.JPG
- 85a5e3f6-12a0-441a-bbc6-07addae37426.JPG
- 8f75e184-5949-47ed-afc1-dc5176c2c3e2.JPG
- 92c21618-3a71-415f-a1a2-735177596b4d.JPG
- 94bc6f91-c8d2-4183-a5e2-02b3b2766379.JPG
- 97a2fced-7db3-41b6-bd47-49ccc8bfe6ba.JPG
- CENTROS.docx
- Creatividad.docx
- Cultivando-un-Ambiente-con-Alma-en-el-Aula.docx
- Ejemplos-RM-actividades-y-momento-de-compartir.docx
- Ejemplos_-saludos.docx
- El-Primer-Mes-de-Clases-comunidad.docx
- Escritura-Creativa.docx
- Financial_Training_Outline.docx
- Hygiene_Training.docx
- Lenguaje-del-Maestro.docx
- Lenguaje-del-Maestro_V_001.docx
- Los-4-componentes-de-la-reunioìn-matutina.docx
- Los-4-componentes-de-la-reunioìn-matutina_(1).docx
- Normas-rutinas-y-transiciones.docx
- PXL_20220111_151852688.jpg
- PXL_20220111_151852688_-_Copy.jpg
- PXL_20220111_151856742_MP.jpg
- PXL_20220111_151856742_MP_-_Copy.jpg
- PXL_20220111_151901736.jpg
- PXL_20220111_175156380.jpg
- PXL_20220113_152745054_MP.jpg
- PXL_20220113_152757921.jpg

- PXL_20220113_152803637.jpg
- PXL_20220113_155538688_MP.jpg
- PXL_20220113_155547290_MP.jpg
- PXL_20220113_165247966.jpg
- PXL_20220113_165300775.jpg
- Planificacion-de-la-Reunion-Matutina.docx
- Reunioìn-Matutina.docx
- ac2c5786-408c-4115-994c-84075771a38f.JPG
- ad8f10e4-23b1-45c3-b4b9-f63ae761b09d.JPG
- b040882f-50e7-487f-80e8-f09e76cbb90e.JPG
- b6b1688c-72cd-41f3-bf67-7c11225369b3.JPG
- ce531399-499b-4874-b798-e084b221e155.JPG
- d6c957a9-b760-4981-ae05-86ed088ca929.JPG
- da2e27d0-6870-45a8-991f-52e0096bcbba.JPG
- e3e19644-6ec7-4a1b-9910-c04809f4ef94.JPG
- e8b73711-cc17-40a8-937e-99b59b06555b.JPG
- ea9b6d77-caaa-41cc-be5f-7cb9132d375b.JPG

YOUR AUTHORIZATIONS

Primary contact

By authorizing this report, I confirm that, to the best of my knowledge, these grant funds were spent according to Foundation guidelines and that all of the information contained in this report is true and accurate. Original receipts for all expenses incurred will be kept on file for at least five years, or longer if required by local law, in case they are needed for auditing purposes.

Grant reports and supporting documentation should not include personal data (name, contact information, age/date of birth, health/medical data, or other identifying information) or images of anyone who is not authorizing this report unless (a) it is requested by the Foundation and (b) written consent of the individual (or their parent or legal guardian) is provided to the Foundation. If such personal data is inappropriately included, it may cause delays in the grant process while the Foundation complies with Rotary's Privacy Policy.

I also understand that all photographs, video and other media submitted with this report will become the property of Rotary International and will not be returned. I represent and warrant that I own all rights in the photographs, video and other media, including copyrights, and that all persons (or their parents if they are minors or lack legal capacity) appearing in such photographs, videos and other media have given me their unrestricted written consent to license use of their images/likenesses to Rotary International. I hereby grant Rotary International and The Rotary Foundation (collectively, "Rotary") a royalty-free, worldwide, perpetual, irrevocable license and right to use, publish, print, reproduce, edit, broadcast, webcast, display, distribute, modify, create derivative works from, sublicense and publicly perform, the photographs, video and/or media now or at any time in the future, in Rotary International publications and materials, and for promotional purposes in any form, medium or technology now known or later developed. I represent, warrant and agree that Rotary shall have the universal right to license use of your photograph, video, and/or other media in order to promote Rotary programs, including grants and scholarships without liability.

Sponsor

By authorizing this report, I confirm that, to the best of my knowledge, these grant funds were spent according to Foundation guidelines and that all of the information contained in this report is true and accurate. Original receipts for all expenses incurred will be kept on file for at least five years, or longer if required by local law, in case they are needed for auditing purposes.

Grant reports and supporting documentation should not include personal data (name, contact information, age/date of birth, health/medical data, or other identifying information) or images of anyone who is not authorizing this report unless (a) it is requested by the Foundation and (b) written consent of the individual (or their parent or legal guardian) is provided to the Foundation. If such personal data is inappropriately included, it may cause delays in the grant process while the Foundation complies with Rotary's Privacy Policy.

I also understand that all photographs, video and other media submitted with this report will become the property of Rotary International and will not be returned. I represent and warrant that I own all rights in the photographs, video and other media, including copyrights, and that all persons (or their parents if they are minors or lack legal capacity) appearing in such photographs, videos and other media have given me their unrestricted written consent to license use of their images/likenesses to Rotary International. I hereby grant Rotary International and The Rotary Foundation (collectively, "Rotary") a royalty-free, worldwide, perpetual, irrevocable license and right to use, publish, print, reproduce, edit, broadcast, webcast, display, distribute, modify, create derivative works from, sublicense and publicly perform, the photographs, video and/or media now or at any time in the future, in Rotary International publications and materials, and for promotional purposes in any form, medium or technology now known or later developed. I represent, warrant and agree that Rotary shall have the universal right to license use of your photograph, video, and/or other media in order to promote Rotary programs, including grants and scholarships without liability.

AUTHORIZATION SUMMARY

Primary contact authorizations

Name	Club	District	Status	
William Rawlings	Asheville	7670	Authorized	Authorized on 06/04/2022
Duncan Aitken	Lake Atitlan	4250	Authorized	Authorized on 06/04/2022

Sponsor authorizations

Name	Club	District	Status	
Duncan Aitken	Lake Atitlan	4250	Authorized	Authorized on 06/04/2022
Katherine Morosani	Asheville	7670	Authorized	Authorized on 06/04/2022